

# Stono Park Elementary School

## PROJECT TEAM

### Construction Management:

Cumming

### Project Manager:

Jonathan Roberts

### Site Manager:

Mike Risteski

### Architect:

SGA Architecture

### General Contractor:

J. E. Dunn Construction



## PROJECT UPDATE 7/10/2019

The contractor has completed the HVAC installation and began the HVAC startup process for the entire building. All carpet and vinyl tile has been installed in the kindergarten wing and second floor classrooms.

The ceiling grid and above ceiling inspection has been completed and approved by OSF. The contractor will continue to install ceiling tile and finalize life safety devices in preparation for the final inspection by the state.

Paving, playground equipment installation, and landscaping has started and scheduled to complete by the end of the month.

## PROJECT DATA

**Scope:** Demolition of the existing facility and construction of a new two-story 500 Student K-5 facility approximately 75,000 square feet.

**Project Budget:** \$27.3 Million

### Schedule:

Design completion: Dec 2017

Construction start: May 2018

Construction completion: Aug 2019

**Square Footage:** 75,000 SF

**Site Size:** 5 acres

