

# West Ashley Center for Advanced Studies (CAS)

## PROJECT TEAM

**Construction Management:**

Cumming

**Project Manager:**

Matt Campbell

**Site Manager:**

Mike Risteski

**Architect:**

SGA/Little

**General Contractor:**

Contract Construction



\*Rendering represents design intent only and does not reflect final exterior finish selections\*

## PROJECT UPDATE 7/10/2019

The project notice to proceed was issued to the contractor on June 3, 2019. Tree protection and storm water pollution and prevention devices have been installed. The contractor started to clear vegetation from the building area on June 17<sup>th</sup> and will complete construction of additional parking by the Fall of 2019. The building is scheduled to be completed in May 2021.

The project continues to track on schedule and on budget.

## PROJECT DATA

**Scope:** New 100,000 sf facility to accommodate 600 students adjacent to West Ashley High School. Programs under consideration are Automotive Tech, Welding, Manufacturing Tech, Health Science, Cyber Security, Engineering and Audio/Visual.

**Project Budget:** \$42.7 Million

**Schedule:**

Design completion: March 2019

Construction start: May 2019

Construction completion: May 2021

**Square Footage:** 100,000 SF

**Site Size:** 4 acres

